



SAS
CROWN

THE JEWEL OF HYDERABAD

The central graphic features a crown shape composed of numerous small, gold-colored stars. Below the crown, the word 'SAS' is written in a large, gold, serif font. Underneath 'SAS' is the word 'CROWN' in a larger, gold, serif font. A thin horizontal line is positioned below 'CROWN', and below that line is the phrase 'THE JEWEL OF HYDERABAD' in a gold, serif font.

Progress Update - December 2023

Dear Patrons,

Season's greetings from SAS Infra!

With great pleasure, we share you the construction update of SAS Crown, the latest development of which is shot on 3rd December 2023. We are glad to continue sharing these milestones with you as together, we shape the skyline of Hyderabad.

Should you require any further information please feel free to reach us at +91 9718 66 22 99.

Best regards, Team

Progress Update

The project has made steady progress with each tower over the previous month. Here is the current progress of each tower:

Tower 1 - Building 1: Slab works for 35th floor in progress

Tower 1 - Building 2: Slab works for 36th floor in progress

Tower 2 - Building 3: Slab works for 38th floor in progress

Tower 3 - Building 4: Slab works for 46th floor in progress

Tower 3 - Building 5: Slab works for 47th floor in progress



[Click here for update video](#)





T3 - B5

T2 - B3

T1 - B2

T1 - B1

Floor No. 36

- Floor No. 35
- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

Floor No. 35

- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

Front View



T3 - B5

Floor No. 47

- Floor No. 46
- Floor No. 45
- Floor No. 44
- Floor No. 43
- Floor No. 42
- Floor No. 41
- Floor No. 40
- Floor No. 39
- Floor No. 38
- Floor No. 37
- Floor No. 36
- Floor No. 35
- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

T2 - B3

Floor No. 38

- Floor No. 37
- Floor No. 36
- Floor No. 35
- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

Side View

T3 - B4

Floor No. 46

Floor No. 45
Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

SAS
CROWN
THE JEWEL OF HYDERABAD

Back View



Side View

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

Tower 1 - Building 1:	
Water Proofing	Completed till L-28 WIP in L-29,30,31,32
Plumbing - Soil Piping	Completed till L-28
Sunken Filling	Completed till L-28
Block Work	Completed till L-24 WIP in L-25,26
Ceiling Electrical Works - Conduit	Completed till L-26, WIP in L-27
PPR & CPVC Ceiling Lines	Completed till L-20, WIP in L-21
Gypsum Punning till above 300mm from FFL	Completed till L-14, WIP in L-15,16,17,18
Marble Laying	L-4 Flat Flooring Completed (Except in Master and Powder toilet pending) & L-5 WIP

Here is the current progress of the interiors in Tower 1 - Building 2:

Tower 1 - Building 2:	
Water Proofing	Completed till L-28 WIP in L-29,30,31,32
Plumbing - Soil Piping	Completed till L-28
Sunken Filling	Completed till L-28
Block Work	Completed till L-26, WIP in L-27
Ceiling Electrical Works - Conduit	Completed till L-26, WIP in L-27
PPR & CPVC Ceiling Lines	Completed till L-21, WIP in L-22,23,24
Gypsum Punning	Completed till L-16 WIP in L-17
Vertical Pipe Line in plumbing shaft	WIP- L3 to L-6
Marble Laying	L-3 Flat Flooring Completed (Except in Master and Powder toilet pending) & L- 4 & 5 WIP

Here is the current progress of the interiors in Tower 2 - Building 3:

Tower 2 - Building 3:	
Water Proofing	Completed till L-31 WIP in L-29,L-32,33,34
Plumbing - Soil Piping	Completed till L-31
Sunken Filling	Completed till L-31
Block Work	Completed till L-26 , WIP in L-28
Ceiling Electrical Works - Conduit	Completed till L-27, WIP in L-28
PPR & CPVC Ceiling Lines	Completed till L-25, WIP in L-26
Vertical Pipe Line in Plumbing Shaft	WIP- L5 to L9
Gypsum punning	Completed till L-20, WIP in L-21
Marble Laying	Completed till L-15 WIP in L-16 (Except in Master and Powder toilet pending)

Here is the current progress of the interiors in Tower 2 - Building 3 contd.:

Tower 2 - Building 3:	
Marble Polish	Completed till L-11 & L-14, WIP in L-12
Tiles Flooring	Completed till L-13
Internal Painting	Completed till L-7 , WIP in L-8
Plumbing Shaft Painting	Completed till L-14
UCW	Completed till L-10
Internal Texture	Completed till L-4

Here is the current progress of the interiors in Tower 3 - Building 4:

Tower 3 - Building 4:

Water Proofing	Completed till L-36, WIP in L-37,38,39,40
Plumbing - Soil Piping	Completed till L-36
Sunken Filling	Completed till L-35
Block Work	Completed till L-32, WIP in L-33
Ceiling Electrical Works - Conduit	Completed till L-30, WIP in L-31
PPR & CPVC Ceiling Lines	Completed till L-26, WIP in L-27
Vertical Pipe Line in Plumbing Shaft	WIP – L4 to L-9
Gypsum Punning	Completed till L-23, WIP in L-24
Marble Laying	Completed till L-12 (Except in Master and Powder toilet pending), WIP in L-13

Here is the current progress of the interiors in Tower 3 - Building 4 contd.:

Tower 3 - Building 4:

Marble Polish	Completed till L-7 , WIP in L-8
Tiles Flooring	Completed till L-9
Internal Painting	Completed till L-16, WIP in L-17,18
Plumbing Shaft Painting	Completed till L-26
UCW	Completed till L-10
Internal Texture	Completed till L-15, WIP in L-16,17

Here is the current progress of the interiors in Tower 3 - Building 5:

Tower 3 - Building 5:	
Water Proofing	Completed till L-36, WIP in L-37,38,39,40
Plumbing - Soil Piping	Completed till L-36
Sunken Filling	Completed till L-35
Block Work	Completed till L-32 , WIP in L-33,34
Ceiling Electrical Works - Conduit	Completed till L-30, WIP in L-31
PPR & CPVC Ceiling Lines	Completed till L-26, WIP in L-27
Vertical Pipe Line in Plumbing Shaft	WIP – L4 to L-8
Gypsum Punning	Completed till L-23, WIP in L-24
Marble Laying	Completed till L-10 (Except in Master and powder toilet pending), WIP in L-11
Marble Polish	Completed till L-6 , WIP in L-7

Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

Tower 3 - Building 5:	
Tiles Flooring	Completed till L-9
Internal Painting	Completed till L-13 , WIP in L-14,15
Plumbing Shaft Painting	Completed till L-28
UCW	Completed till L-10
Texture Painting	Completed till L-15, WIP in L-11,16,17,18



Thank You

