



SAS  
CROWN

---

THE JEWEL OF HYDERABAD

The central graphic consists of a crown shape formed by numerous small, gold-colored stars. Below the stars, the word 'SAS' is written in a large, gold, serif font. Underneath 'SAS', the word 'CROWN' is written in a larger, gold, serif font. A thin gold horizontal line separates 'CROWN' from the text 'THE JEWEL OF HYDERABAD', which is written in a gold, serif font.

Progress Update - January 2024

Dear Patrons,

Season's greetings from SAS Infra!

With great pleasure, we share you the construction update of SAS Crown, the latest development of which is shot on 2nd January 2024. We are glad to continue sharing these milestones with you as together, we shape the skyline of Hyderabad.

Should you require any further information please feel free to reach us at +91 9718 66 22 99.

Best regards, Team

# Progress Update

The project has made steady progress with each tower over the previous month. Here is the current progress of each tower:

Tower 1 - Building 1: Slab works for 38th floor in progress

Tower 1 - Building 2: Slab works for 38th floor in progress

Tower 2 - Building 3: Slab works for 40th floor in progress

Tower 3 - Building 4: Slab works for 49th floor in progress

Tower 3 - Building 5: Slab works for 50th floor in progress



[Click here for update video](#)



T3 - B5

T2 - B3

T1 - B2

T1 - B1

Floor No. 38

Floor No. 37  
 Floor No. 36  
 Floor No. 35  
 Floor No. 34  
 Floor No. 33  
 Floor No. 32  
 Floor No. 31  
 Floor No. 30  
 Floor No. 29  
 Floor No. 28  
 Floor No. 27  
 Floor No. 26  
 Floor No. 25  
 Floor No. 24  
 Floor No. 23  
 Floor No. 22  
 Floor No. 21  
 Floor No. 20  
 Floor No. 19  
 Floor No. 18  
 Floor No. 17  
 Floor No. 16  
 Floor No. 15  
 Floor No. 14  
 Floor No. 13  
 Floor No. 12  
 Floor No. 11  
 Floor No. 10  
 Floor No. 9  
 Floor No. 8  
 Floor No. 7  
 Floor No. 6  
 Floor No. 5  
 Floor No. 4  
 Floor No. 3  
 Floor No. 2  
 Floor No. 1  
 Ground Floor

Floor No. 38

Floor No. 37  
 Floor No. 36  
 Floor No. 35  
 Floor No. 34  
 Floor No. 33  
 Floor No. 32  
 Floor No. 31  
 Floor No. 30  
 Floor No. 29  
 Floor No. 28  
 Floor No. 27  
 Floor No. 26  
 Floor No. 25  
 Floor No. 24  
 Floor No. 23  
 Floor No. 22  
 Floor No. 21  
 Floor No. 20  
 Floor No. 19  
 Floor No. 18  
 Floor No. 17  
 Floor No. 16  
 Floor No. 15  
 Floor No. 14  
 Floor No. 13  
 Floor No. 12  
 Floor No. 11  
 Floor No. 10  
 Floor No. 9  
 Floor No. 8  
 Floor No. 7  
 Floor No. 6  
 Floor No. 5  
 Floor No. 4  
 Floor No. 3  
 Floor No. 2  
 Floor No. 1  
 Ground Floor

Front View

T3 - B5

Floor No. 50


Floor No. 49  
Floor No. 48  
Floor No. 47  
Floor No. 46  
Floor No. 45  
Floor No. 44  
Floor No. 43  
Floor No. 42  
Floor No. 41  
Floor No. 40  
Floor No. 39  
Floor No. 38  
Floor No. 37  
Floor No. 36  
Floor No. 35  
Floor No. 34  
Floor No. 33  
Floor No. 32  
Floor No. 31  
Floor No. 30  
Floor No. 29  
Floor No. 28  
Floor No. 27  
Floor No. 26  
Floor No. 25  
Floor No. 24  
Floor No. 23  
Floor No. 22  
Floor No. 21  
Floor No. 20  
Floor No. 19  
Floor No. 18  
Floor No. 17  
Floor No. 16  
Floor No. 15  
Floor No. 14  
Floor No. 13  
Floor No. 12  
Floor No. 11  
Floor No. 10  
Floor No. 9  
Floor No. 8  
Floor No. 7  
Floor No. 6  
Floor No. 5  
Floor No. 4  
Floor No. 3  
Floor No. 2  
Floor No. 1  
Ground Floor

T2 - B3

Floor No. 40

Floor No. 39  
Floor No. 38  
Floor No. 37  
Floor No. 36  
Floor No. 35  
Floor No. 34  
Floor No. 33  
Floor No. 32  
Floor No. 31  
Floor No. 30  
Floor No. 29  
Floor No. 28  
Floor No. 27  
Floor No. 26  
Floor No. 25  
Floor No. 24  
Floor No. 23  
Floor No. 22  
Floor No. 21  
Floor No. 20  
Floor No. 19  
Floor No. 18  
Floor No. 17  
Floor No. 16  
Floor No. 15  
Floor No. 14  
Floor No. 13  
Floor No. 12  
Floor No. 11  
Floor No. 10  
Floor No. 9  
Floor No. 8  
Floor No. 7  
Floor No. 6  
Floor No. 5  
Floor No. 4  
Floor No. 3  
Floor No. 2  
Floor No. 1  
Ground Floor

Side View



T3 - B4

Floor No. 49

- Floor No. 48
- Floor No. 47
- Floor No. 46
- Floor No. 45
- Floor No. 44
- Floor No. 43
- Floor No. 42
- Floor No. 41
- Floor No. 40
- Floor No. 39
- Floor No. 38
- Floor No. 37
- Floor No. 36
- Floor No. 35
- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

Back View

# Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

<b>Tower 1 - Building 1:</b>	
<b>Water Proofing</b>	Completed till L-30 WIP in L-29,31,32,33,34
<b>Plumbing - Soil Piping</b>	Completed till L-32
<b>Sunken Filling</b>	Completed till L-30
<b>Block Work</b>	Completed till L-26 WIP in L-27,28
<b>Ceiling Electrical Works - Conduit</b>	Completed till L-30, WIP in L-31
<b>PPR &amp; CPVC Ceiling Lines</b>	Completed till L-21, WIP in L-22
<b>Gypsum Punning till above 300mm from FFL</b>	Completed till L-19, WIP in L-20,21
<b>Marble Laying</b>	Completed till L-5 (Except in Master and Powder toilet pending ) WIP in L-6,7,8
<b>Marble Polish Internal Flats</b>	Completed till L-3 (Toilets WIP) & WIP in L-4
<b>Internal Painting</b>	Completed till L-3,4 WIP-L-7 to L-14
<b>Unitize Curtain Wall Works</b>	Completed till L-7 WIP-L-7 to L-8

Here is the current progress of the interiors in Tower 1 - Building 2:

<b>Tower 1 - Building 2:</b>	
<b>Water Proofing</b>	Completed till L-30 WIP in L-29,31,32,33,34,35
<b>Plumbing - Soil Piping</b>	Completed till L-31
<b>Sunken Filling</b>	Completed till L-30
<b>Block Work</b>	Completed till L-28, WIP in L-30
<b>Ceiling Electrical Works - Conduit</b>	Completed till L-28, WIP in L-30
<b>PPR &amp; CPVC Ceiling Lines</b>	Completed till L-24, WIP in L-25,26
<b>Gypsum Punning</b>	Completed till L-16 WIP in L-17,18,19
<b>Marble Laying</b>	Completed till L-5 (Except in Master and Powder toilet pending) WIP in L- 6 & 7
<b>Unitize Curtain Wall Works</b>	Completed till L-10



Here is the current progress of the interiors in Tower 2 - Building 3:

<b>Tower 2 - Building 3:</b>	
<b>Water Proofing</b>	Completed till L-32 WIP in L-29,33,34,35,36,37
<b>Plumbing - Soil Piping</b>	Completed till L-32
<b>Sunken Filling</b>	Completed till L-31
<b>Block Work</b>	Completed till L-31 , WIP in L-27
<b>Ceiling Electrical Works - Conduit</b>	Completed till L-30, WIP in L-31
<b>PPR &amp; CPVC Ceiling Lines</b>	Completed till L-28, WIP in L-31
<b>Vertical Pipe Line in Plumbing Shaft</b>	Completed till L-4 to L-12 WIP- L-13 to L-14
<b>Gypsum punning</b>	Completed till L-22, WIP in L-23
<b>Marble Laying</b>	Completed till L-16 (Toilets WIP) (Except in Master and Powder toilet pending) L-17 WIP

Here is the current progress of the interiors in Tower 2 - Building 3 contd.:

<b>Tower 2 - Building 3:</b>	
<b>Marble Polish Internal Flats</b>	Completed till L-14, L-8 Toilets WIP
<b>Tiles Flooring</b>	Completed till L-13 , WIP in L-14 & 15
<b>Internal Painting</b>	Completed till L-10 , WIP in L-11,12,13,14,15
<b>Plumbing Shaft Painting</b>	Completed till L-14
<b>UCW</b>	Completed till L-10
<b>Internal Texture</b>	Completed till L-11 WIP in L-12 & 13

Here is the current progress of the interiors in Tower 3 - Building 4:

### Tower 3 - Building 4:

<b>Water Proofing</b>	Completed till L-39, WIP in L-40,41,42,43,44
<b>Plumbing - Soil Piping</b>	Completed till L-40
<b>Sunken Filling</b>	Completed till L-38
<b>Block Work</b>	Completed till L-33, WIP in L-35,36
<b>Ceiling Electrical Works - Conduit</b>	Completed till L-33, WIP in L-34
<b>PPR &amp; CPVC Ceiling Lines</b>	Completed till L-28, WIP in L-30
<b>Vertical Pipe Line in Plumbing Shaft</b>	Completed till L-4 to L-12 WIP- L-13 to L-14
<b>Gypsum Punning</b>	Completed till L-23, WIP in L-24
<b>Marble Laying</b>	Completed till L-13 (Except in Master and Powder toilet pending) WIP in L-14

Here is the current progress of the interiors in Tower 3 - Building 4 contd.:

### **Tower 3 - Building 4:**

<b>Marble Polish Internal Flats</b>	Completed till L-12 , WIP in L-11 (Toilets)
<b>Tiles Flooring</b>	Completed till L-9
<b>Internal Painting</b>	Completed till L-19, WIP in L-20
<b>Plumbing Shaft Painting</b>	Completed till L-26
<b>UCW</b>	Completed till L-10
<b>Internal Texture</b>	Completed till L-20, WIP in L-21

Here is the current progress of the interiors in Tower 3 - Building 5:

<b>Tower 3 - Building 5:</b>	
<b>Water Proofing</b>	Completed till L-39, WIP in L-40,41,42,43,44
<b>Plumbing - Soil Piping</b>	Completed till L-40
<b>Sunken Filling</b>	Completed till L-38
<b>Block Work</b>	Completed till L-35 , WIP in L-36
<b>Ceiling Electrical Works - Conduit</b>	Completed till L-32, WIP in L-33
<b>PPR &amp; CPVC Ceiling Lines</b>	Completed till L-28, WIP in L-30
<b>Vertical Pipe Line in Plumbing Shaft</b>	Completed till L-4 to L-12 WIP- L-13 to L-14
<b>Gypsum Punning</b>	Completed till L-23, WIP in L-26,27,28
<b>Marble Laying</b>	Completed till L-11 (Except in Master and Powder toilet pending), WIP in L-12,13,14,15
<b>Marble Polish</b>	Completed till L-8 , WIP in L-7 & 9

Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

<b>Tower 3 - Building 5:</b>	
<b>Tiles Flooring</b>	Completed till L-9
<b>Internal Painting</b>	Completed till L-15, WIP in L-16,17,18
<b>Plumbing Shaft Painting</b>	Completed till L-28
<b>UCW</b>	Completed till L-10
<b>Texture Painting</b>	Completed till L-18, WIP in L-19



Thank You

